



EXECUTIVE SUMMARY REPORT

Sacred Hearts School – North Classroom Addition

05.08.2020

Construction crews continue to make significant progress as we are in the home stretch!! This past week the buildings water and sanitary sewer lines were connected to the city's utilities. Interior finishes continue as crews are moving up from the lower level. Above ceiling inspections were past this week and the ceiling tile on first and second floor is being install. Next up is the lower level and



Admin area getting the final touches

Update...

- Crews completed:
 - Flooring in Corridors
 - Second floor drywall install
 - Second floor mechanical system
 - Lower level wall framing
 - Lower level MEP in-wall rough in's
- Ongoing work:
 - Masonry veneer installation
 - MEP team are installing fixtures and devices

Looking ahead...

- Corridor cubbies at 4k and 5k classrooms
- Aluminum entrance frames and doors
- Exterior ramps
- Exterior stone veneer
- Final inspection (later this month)



Main corridor on first floor



Sinks, toilets and urinal fixtures are being install on all floors.

Did you know? Before the building can be occupied by people other than construction workers, the building gets put through a list of final inspections. These inspections will be performed by City of Sun Prairie building inspector, building inspectors focused on mechanical systems, WI State elevator inspector and Sun Prairie Fire Department. If the series of inspections are passed, we will get the Certificate of Occupancy. Right now we are scheduling inspections the week of 5/18. This is also the last major milestone!



EXECUTIVE SUMMARY REPORT

Sacred Hearts School – North Classroom Addition

05.08.2020



LMC light fixtures were installed this week



Lower level wash stations were installed



Art room casework and sinks are being installed